GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Panchayat Raj & Rural Development Dept. – PMGSY Batch-I-Ph-XI – East Godavari District – Package No.AP05IXLB03 – Construction of High Level Bridge at Vrudha Gowthami on the road from 75/4 of T01 to Valasalathippa in East Godavari District – Revised Administrative Sanction (RAS) for an amount of Rs.3847.00 Lakhs – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS-II) DEPARTMENT

G.O.Rt.No.119 Dated:21.3.2023.

Read the following:

1.G.O.Ms.No.330, PR & RD (Progs.II) Department, Dated:17.9.2010.
2.G.O.Rt.No.469, PR & RD (Progs.II) Department, Dated:12.5.2015.
3.G.O.Rt.No.14, PR & RD (Progs.II) Department, Dated:03.01.2017.
4.From the ENC, PR., Vijayawada, Lr.No.AEE/DEE-I/PMGSY/EG/AP05IXLB 03/2021, Dated:07.01.2021 & 19.10.2022.

****

ORDER:

In the G.O. 1st read above, orders were issued according administrative sanction for an amount of Rs.1916.44 Lakhs for the work "Construction of High Level Bridge at Vrudha Gowthami on the road from 75/4 of T01 to Valasalathippa in East Godavari District" under PMGSY Phase-IX and in the references 2nd & 3rd read above, permission was also accorded for an amount of Rs.2675.00 Lakhs and Rs.3500.00 Lakhs respectively as Internal Bench Mark for the above said work.

2. In the reference 4th read above, the Engineer-in-Chief, Panchayat Raj, A.P., Vijayawada has stated that the Revised Administrative Sanction (Rs.3847.00 Lakhs) is mainly required due to 1)Excess tender percentage 2)Price adjustment 3)Consultancy Charges 4)GST Charges and 5)Due to increase in approach road length, width on both sides as indicated below duly meeting the amount from the pooled for the entire state for works cleared in a phase/batch will be borne by the District/State Government.

Sl. No.	Description of item	Total	MoRD share	State share	Reasons for RAS
1	As per Original sanction	3500.00	----		1.Due to increase in approach Road length, Width on both sides (Rs.109.31 Lakhs) 2.Due to Price adjustment (Rs.11.34 Lakhs) 3.Due to GST 12% On New work (Rs.33.96 Lakhs) 4.Consultancy charges for arriving IBM &Electrical Charges (Rs.13.07 Lakhs) 5.Due to Excess Tender percentage (Rs.179.32lakhs)
2	Revised Administrative Sanction proposed for	3847.00	193.40	3653.60	
3	Additional State Share required	347.00		347.00	

3. In view of the above, Government, after careful consideration, hereby accord Revised Administrative Sanction (RAS) for an amount of Rs.3847.00 Lakhs as against original sanction of Rs.3500.00 Lakhs (MoRD Share Rs.193.00 Lakhs+State Share Rs.3653.60 Lakhs) duly meeting the amount from the pooled for the entire state for works cleared in a phase/batch will be borne by the District/State Government.

4. The Engineer-in-Chief, PR, A.P., Vijayawada shall take further necessary action in the matter, accordingly.

5. This order issues with the concurrence of Finance (FMU – PR & RD, RWS) Dept., vide their U.O.No.1349467/FIN01-FMU0PC(PRRD)/23/2021-FMU-PRRDRWS, Dated:21.02.2023.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B RAJSEKHAR, I A S
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, A.P. Vijayawada.
The Superintending Engineer, Panchayat Raj, East Godavari District.

Copy to:
The Accountant General, Bank Colony, Bharathi Nagar, Gunadala, A.P.Vijayawada-520008
The Director of Works & Accounts, A.P.Vijayawada.
The District Treasury Officer, East Godavari District.
The Finance (FMU-PR & RD, RWS) Department.
The P.S. to Hon'ble Dy.Chief Minister (Panchayat Raj & Rural Development).
The P.S. to Special Chief Secretary (Panchayat Raj & Rural Development).

//FORWARDED:BY ORDER//

Swamy
SECTION OFFICER